Engine Test Certificate

Perkins Engine Company Limited
Eastfield,Peterborough PE1 5FQ
Great Britain

Jun 06,2017

This engine has been tested to its maximum rating in accordence with perkins defined requirements and has performed satisfactorilly.

the electronics on this engine have been preset and when the engine has been run-in, the gross power output will be within +/-3% of the gross rating listed below,provided the exhaust and induction systems,fuel and lubricating oils are in accordence with perkins defined requirements.

Engine Type	Perkins Serial Number	Customer
2506A-E15TAG2	**MGBF5083N05082B**	**Y932**

Reference	Technical Data
Emission Capability	**UNREGULATED Low SFC**
Engine Speed	**60 HZ @1800RPM**
Engine Type	**2506A-E15ATAG2**
Fuel Consumption-Prime Power	**192 g/Kwh**
Fuel Consumption-Standby Max	**193 g/kWH**
Gross Engine Power-Prime Power	**458 Kw**
Gross Engine Power-Standby Max	**503 kW**
Gross Rating	**458 Kw**
Net Rating	**435 kw**

this engine was built and tested in accordence with our approved ISO 9001 Quality Procedure and stated Rating,as determined by the ISO 3046 (BS5541)Standard.

perfomance certified as satisfactory.

signed,

for and on behalf of Perkins Engines Company Limited-Large Engines Division.

MUST BE KEPT WITH ENGINE AT ALL TIMES